



Three-Week Look Ahead Schedule

US97: Lower Bridge Way-10th Street (Terrebonne)

Description of Work	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	Comments			
	11/18	11/19	11/20	11/21	11/22	11/23	11/24	11/25	11/26	11/27	11/28	11/29	11/30	12/1	12/2	12/3	12/4	12/5	12/6				
Traffic Control	[Bar]							[Bar]							[Bar]								
Smith Rock Way																							
Sewer Pipe Install	[Bar]																						
Water Line (Canal Crossing)			[Bar]																				
Prep Canal Crossings for Concrete								[Bar]															
Pour Concrete Encasement for Pipe @ Canal								[Bar]															
Contech Structure Excavation															[Bar]								
Wingwall Footing/Cutoff Walls @ Structure																	[Bar]						
H1 Wall																							
Excavation	[Bar]																						
Base Rock Pad	[Bar]																						
Fascia Wall Footing (Marcum)			[Bar]											[Bar]									
Build H1 Wall															[Bar]								
SBD Excavation				[Bar]									[Bar]										
H2 Wall																							
Excavation			[Bar]																				
Base Rock Pad			[Bar]																				
Electric Utility Relocate					[Bar]																		
B2 Wall																							
Excavation															[Bar]								
Base Rock Pad																	[Bar]						

Doc Express® Document Signing History

Contract: C15477 US97: Lower Bridge Way – NW 10th St (Terrebonne) Document: 3
Week Look Ahead Schedule 20241120

This document is in the process of being signed by all required signatories using the Doc Express® service. Following are the signatures that have occurred so far.

Date	Signed By
11/21/2024	Bryce Williams High Desert Aggregate & Paving Inc. Electronic Signature (Submitted)
	(Approved by Prime Contractor)
	(Reviewed by RE Office (New Document option))
	(Accepted by RE Office)
	(Recommended by Project RE)
	(Approved by Project RE)
	(Approved by ODOT RE (CPM/LAL Projects Only))
	(Accepted/Approved by Civil Rights)
	(RE Office Correction Made (Markup and New Document Option))
	(RAS Review Completed)