



# THE HANFORD SITE

## **324 Building Update for Oregon Hanford Cleanup Board**


Tom Teynor

Deputy Assistant Manager for River and Plateau

DOE Richland Operations Office

*January 18, 2023*

- Crews recently completed installing the last of 13 vertical structural supports, called micropiles, required to ensure the integrity of the building foundation during soil removal activities.
- Soil stabilization
  - The soil surrounding the 300-296 waste is being stabilized by injecting grout into the soil
  - Started vertical soil stabilization in Room 131
  - Outside the 324 Building, crews have drilled 14 of 42 horizontal boreholes through which grout will be injected under the B hot cell access door




Micropile grouting in room 18 of the 324 Building.



To help support the weight of the hot-cells, the tops of the 13 concrete piles will be attached to the 5' thick B-Cell wall.



A drill in room 131 of the 324 Building supports vertical soil-stabilization work.



Grout will be injected into the drilled boreholes to stabilize soil around the 300-296 waste site.



# Questions?

The Hanford Reach  
White Bluffs Overlooking the Columbia River