

RIVER CALDERA



Project Coordinating Committee (PCC)

Calico Grassy Mountain Gold Mine Project Update September 12, 2024

> Dayne Doucet Consolidated Mining Permit Lead

Project Coordinating Committee (ORS 517.965)

• Purpose

- Share and coordinate
- Facilitate
- Promote and optimize
- DOGAMI facilitates
- Members
 - All permitting and cooperating agencies;
 - Affected federal agencies;
 - Local government agencies; and
 - Any affected tribal nation.

Grassy Mountain Project Coordinating Committee (PCC)

Members :

- Burns Paiute Tribe
- City of Nyssa
- City of Vale
- Malheur County
- Bureau of Land Management (BLM)
- Environmental Protection Agency (EPA)
- Mine Safety and Health Administration (MSHA)
- US Fish and Wildlife Services (USFWS)

Grassy Mountain Project Coordinating Committee (PCC)

Members (continued):

- Oregon Department of Agriculture (ODA)
- Oregon Department of Environmental Quality (DEQ)
- Oregon Department of Fish & Wildlife (ODFW)
- Oregon Department of Geology and Mineral Industries (DOGAMI)
- Oregon Department of Land Conservation and Development (DLCD)
- Oregon Department of State Lands (DSL)
- Oregon Health Authority (OHA)
- Oregon State Historic Preservation Office (SHPO)
- Oregon Water Resources Department (WRD)

Key Steps in the Chemical Process Mining Application

RIVER CALDERA

- 1. Notice of Intent to submit a Consolidated Permit Application (CPA)
- 2. Notice of Applicant's Readiness to Collect Baseline Data
- 3. Collection of Baseline Data
- 4. Filing of a *Consolidated Permit Application* including an operating plan, baseline data, reclamation and closure plan, and an alternatives analysis
- 5. Review *Consolidated Permit Application* for completeness and baseline data verification
- 6. *Notice to Proceed* if the application is complete
- 7. Preparation of an *Environmental Evaluation* and *Socio-Economic Impact Analysis*
- 8. State agency preparation of draft permits
- 9. Final permits
- 10. Consolidated contested case (if requested)

Project History

Jun 2012: Calico Resources (Calico) files a Notice of Intent (NOI) to develop a gold extraction and processing mine in Malheur County.

Jul 2016: Calico is acquired by Paramount Gold Nevada Corp.

Feb 2017: Calico files a new NOI that expands the proposed permit boundary to include the access road and power line route.

Nov 2019: Calico files a Consolidated Permit Application (CPA).

Feb 2020: PCC meets and holds a public hearing on application completeness.

DOGAMI informs Calico that the CPA is not complete.

Project History

Dec 2021: Calico files a revised CPA.

Feb 2023: The Technical Review Team (TRT) accepts the final baseline data report as complete.

Oct 2023: The TRT accepts the CPA as complete.


Nov 2023: DOGAMI issues the Notice To Proceed.

Aug 2024: Stantec completes the Environmental Evaluation on behalf of DOGAMI.

Consolidated Permit Application (CPA) Timeline

RIVER CALDERA

-30.8 ± 0.5 Ma



Consolidated Permit Application (CPA) Timeline

RIVER CALDERA

						2	2	2 2
						2	2	2 2
						3	4	5 6
						8 9 10 11 12 1 2 3 4 5 6 7 8 9	10 11 12 1 2 3 4 5 6 7 8	9 10 11 12 1 2 3 4 5 6 7 8 9 10 11 12 1 2 3
тазк	Start Duration Day [days]	Progress	Start	Deadline	Actual Date			
5C. Accept CPA as complete	1300	100%	Feb-2020	Sep-2023	4-Oct-23			
6. Notice to proceed	61	100%	Oct-2023	Dec-2023	3-Nov-23			
1 year clock to issue final permit or denial		43%	Nov-2023	Nov-2025	2-Nov-25			
Phase 2								
7. Environmental Evaluation (final)	1 24	95%	Jul-2024	Aug-2024	16-Aug-24			
7A. Prepare Draft EE	210	100%	Oct-2023	Apr-2024	29-Apr-24			
7A1. Review and Revise Draft EE	93	100%	Apr-2024	Jul-2024	30-Jul-24			2025
7A2. TRT Meeting (Accept EE, BAPNT								2025
Determination)	1		Oct-2024	Oct-2024	3-Oct-24			
7A3. PCC meeting (Complete EE, Land Use)	1		Sep-2024	Sep-2024	12-Sep-24			Steps 8 - 10
7A4. Public notice / comment*	31	0%	Aug-2024	Sep-2024	22-Sep-24			
7A5. TRT meeting (Permit relationships)	1		Nov-2024	Nov-2024	2-Nov-24			
7B. Prepare Socio-economic analysis		100%	Oct-2023	Aug-2024	13-May-24			
8.DOGAMI issue draft consolidated permit	30	0%	May-2025	Jun-2025	14-Jun-25			
225-day clock to issue agency draft permits		0%	Oct-2024	May-2025				
8A. Begin drafting permits	60		Oct-2024	Dec-2024	1-Dec-24			
8B1. Permitting agency draft permit and			-				2023 - 2024	
permit conditions or permit denial doc.		0%	Dec-2024	May-2025	16-May-25		2023 2021	
8B2. Cooperating agency written concurrence or non-concurrence and permit conditions		0%	Dec-2024	May-2025	15-May-25		Steps 5 - 7	
8B3. TRT meeting (Draft Permits)	1		May-2025	May-2025	30-May-25			
8B4. PCC meeting (If unresolved permit cond.)	1		Jun-2025	Jun-2025	14-Jun-25			
8C1. Public notice*	1	0%	Jun-2025	Jun-2025	29-Jun-25			
8C2. Consolidated public hearing^	1	0%	Aug-2025	Aug-2025	_			
9. Final Operating Permit	x 1	0%	Sep-2025		18-Oct-25			
9A. TRT meeting (Final Permits)	1		Oct-2025	Oct-2025	11-Oct-25			
9B1. Cooperating agency written concurrence or non-concurrence and permit conditions			Aug-2025	Oct-2025	11-Oct-25			
9B2. Permitting agencies approve, deny, or modify agency permits	45		Sep-2025	Oct-2025	18-Oct-25			
9C1. PCC meeting (Final Permit Issuance or Denial)	1		Oct-2025	Oct-2025	31-Oct-25			
9C2. Public notice*	14		Oct-2025	Oct-2025	31-Oct-25			
10. Consolidated contested case (if requested)	30		Oct-2025	Nov-2025				
10. Consolidated contested case hearing	15		Dec-2025	Dec-2025	31-Dec-25			

Consolidated Permit Application (CPA) Timeline

RIVER CALDERA

						2		2		2	2
			1	1		0		0		0	0
1						3		4		5	6
1						8 9 10 11 12 1 2 3 4	456789	9 10 11 12 1 2	3 4 5 6 7 8	9 10 11 12 1 2 3 4 5 6	5 7 8 9 10 11 12 1 2 3
TASK	Start Duration Day [days]	Progress	Start	Deadline	Actual Date						
Phase 2											
7. Environmental Evaluation (final)	1 24	95%	Jul-2024	Aug-2024	16-Aug-24						
7A. Prepare Draft EE	210	100%	Oct-2023	Apr-2024	29-Apr-24						
7A1. Review and Revise Draft EE	93	100%	Apr-2024	Jul-2024	30-Jul-24						
7A2. TRT Meeting (Accept EE, BAPNT Determination)	1		Oct-2024	Oct-2024	3-Oct-24						
7A3. PCC meeting (Complete EE, Land Use)	1			Sep-2024							
7A4. Public notice / comment*	31	0%		Sep-2024							
7A5. TRT meeting (Permit relationships)	1		Nov-2024	Nov-2024	2-Nov-24						
7B. Prepare Socio-economic analysis		100%	Oct-2023		13-May-24						
8.DOGAMI issue draft consolidated permit	30	0%		Jun-2025							
225-day clock to issue agency draft permits		0%			16-May-25						
8A. Begin drafting permits	60		Oct-2024	Dec-2024	1-Dec-24						
8B1. Permitting agency draft permit and permit conditions or permit denial doc.		0%	Dec-2024	May-2025	16-May-25						
8B2. Cooperating agency written concurrence or non-concurrence and permit conditions		0%	Dec-2024	May-2025	15-May-25						
8B3. TRT meeting (Draft Permits)	1		May-2025	May-2025	30-May-25						
8B4. PCC meeting (If unresolved permit cond.)	1		Jun-2025	Jun-2025	14-Jun-25				_		
8C1. Public notice*	1	0%	Jun-2025	Jun-2025	29-Jun-25				¢		
8C2. Consolidated public hearing^	1	0%	Aug-2025		28-Aug-25						
9. Final Operating Permit	x 1	0%	Sep-2025	Oct-2025							
9A. TRT meeting (Final Permits)	1		Oct-2025	Oct-2025	11-Oct-25						
9B1. Cooperating agency written concurrence or non-concurrence and permit conditions			Aug-2025	Oct-2025	11-Oct-25						
9B2. Permitting agencies approve, deny, or modify agency permits	45		Sep-2025	Oct-2025	18-Oct-25						
9C1. PCC meeting (Final Permit Issuance or Denial)	1		Oct-2025	Oct-2025	31-Oct-25						
9C2. Public notice*	14		Oct-2025	Oct-2025	31-Oct-25						
10. Consolidated contested case (if requested)	30		Oct-2025	Nov-2025	16-Nov-25						
10. Consolidated contested case hearing	15		Dec-2025	Dec-2025	31-Dec-25						
*Newspaper Notice											
^ Hybrid Meeting											
BLM					_						
Public Scoping Meetings	2		Apr-2024	Apr-2024	-						
Draft EIS Public Comment	45		May-2025		24-Jun-25						
Final EIS	1		Nov-2025		5-Nov-25						
ROD	1		Jan-2026	Jan-2026	11-Jan-26						

Project Overview

Project name: Grassy Mountain Mine Project

RIVER CALDERA


Applicant: Calico Resources

Resource: Precious metals(Gold/Silver)

Location: 22 miles south-southwest of Vale, Oregon


Disturbance: Approximately 487.9 acres of proposed surface disturbance

- 18.9 acres of private
- 469.0 acres public (BLM)




The Proposed Plan

- Mine life (as proposed):
 - 2 years of pre-construction
 - 8 years operation
 - 4 years of closure and reclamation
 - 26 years of post-closure monitoring
- **Processing:** Crushed ore will be chemically leached in the mill. Spent ore will be deposited in a storage facility on site.
- Employment: 100 120 people.
- Precious metal production:
 - 390,000 oz of Gold (~49,000 oz/yr).
 - 578,000 oz of Silver (~72,000 oz/yr).



Nevada Gold Mines



Nevada Gold Mines

ED RIVER CALDERA

